

STATUS OF ONGOING PROJECTS AS ON MAY 2012

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

ANDHRA PRADESH

(A) MEDICAL EDUCATION

1	PG INSTITUTE CUM MEDICAL COLLEGE AT SANATH NAGAR, HYDERABAD	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	534.27	16/Dec/10	30/Jun/13
2	CONSTRUCTION OF ESI HOSPITAL & DENTAL COLLEGE, NACHARAM, HYDERABAD	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	219.78	16/Dec/10	30/Jun/13

(B) HOSPITAL

3	RENOVATION/FACELIFTING OF ESI HOSPITAL, TIRUPATI, ANDHRA PRADESH	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	109.63	9/Aug/10	31/Dec/12
---	--	-------------------	-------	------------------------	--------	----------	-----------

(C) DISPENSARY

4	CONSTRUCTION OF ESI DISPENSARY CUM BRANCH OFFICE AT AUTO NAGAR, VIJYAWADA	DESIGN ASSOCIATES	UPRNN		7.03	26/Jul/10	30/Sep/12
5	ESI DIGNOSTIC CENTRE AND ESIC DISPENSARY AT JEEDIMETLA	DESIGN ASSOCIATES	TCIL		41.99	21/Aug/11	31/Dec/12

(D) OTHERS

6	CONSTRUCTION OF SRO, VIJAYWADA	DESIGN ASSOCIATES	UPRNN		21.59	15/Jul/10	30/Sep/12
---	--------------------------------	-------------------	-------	--	-------	-----------	-----------

BIHAR

(A) MEDICAL EDUCATION

7	CONSTRUCTION OF MEDICAL COLLEGE AT BIHTA, PATNA, BIHAR	DDF	NBCC	LOUIS BERGER GROUP	675.33	25/Sep/09	31/Mar/13
---	--	-----	------	--------------------	--------	-----------	-----------

SI.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

DELHI

(A) MEDICAL EDUCATION

8(a)	PG INSTITUTE CUM MEDICAL COLLEGE, ESI HOSPITAL, BASAIDARAPUR, NEW DELHI	DESIGN ASSOCIATES	UPRNN	SMEC	760.87	1/Jan/12	30/Jun/14
8(b)	CONSTRUCTION OF OT BLOCK AT ESIC HOSPITAL, BASAIDARAPUR	DESIGN ASSOCIATES	UPRNN	SMEC	19.28	1/Aug/08	COMPLETED
8(c)	RENOVATION & REFURBISHMENT OF STAFF PG COURSE, ESI HOSPITAL, BASAIDARAPUR	DESIGN ASSOCIATES	UPRNN	SMEC	9.46	20/Jun/09	COMPLETED
					789.61		
9(a)	RENOVATION OF EXISTING DENTAL HOSPITAL, ROHINI (for 1st & 2nd year students)	HOSPITECH MANAGEMENT	NBCC		13.55	20/Nov/10	COMPLETED
9(b)	CONSTRUCTION OF DENTAL COLLEGE (3RD YEAR), ROHINI, NEW DELHI	HOSPITECH MANAGEMENT	NBCC		8.96	1/Oct/11	30/Jun/12
					22.51		

(B) HOSPITAL

10	RENOVATION AND EXPANSION OF ESI HOSPITAL, OKHLA	MATHUR AND KAPRE ASSOCIATES	TCIL		167.21	17/Nov/11	31/Dec/13
----	---	-----------------------------	------	--	--------	-----------	-----------

(C) DISPENSARY

11	RENOVATION OF ESI DISPENSARY AT NIA-I, KARAMPURA	HOSMAC INDIA PVT. LTD.	NBCC		1.87	30/Sep/10	30/Sep/12
----	--	------------------------	------	--	------	-----------	-----------

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8
12	RENOVATION OF ESI DISPENSARY AT MAYAPURI - I	HOSMAC INDIA PVT. LTD.	HSCL		1.43	12/Aug/11	
13	RENOVATION OF ESI DISPENSARY MAYAPURI - II	HOSMAC INDIA PVT. LTD.	HSCL		1.28	12/Aug/11	

GOA

(B) HOSPITAL

14	RENOVATION/UPGRADATION OF ESI HOSPITAL, MARGAON, GOA	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	69.26	1/Feb/09	31/Dec/12
----	--	-------------------	-------	------------------------	-------	----------	-----------

(D) OTHERS

15	RENOVATION OF REGIONAL OFFICE AT PANJIM,GOA.	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	7.78	5/May/09	30/Jun/12
----	--	-------------------	-------	------------------------	------	----------	-----------

GUJARAT

(B) HOSPITAL

16	CONSTRUCTION OF 100 BEDDED SEE HOSPITAL AT ANKLESHWAR	TECHNICALYA	NBCC		95.86	Not started yet	30/Apr/14
17	RENOVATION OF ESIC HOSPITAL AT VAPI		NBCC		3.57		30/Sep/12

(C) DISPENSARY

18	CONSTRUCTION OF ESI DISPENSARY, KHOKHARA, MANI NAGAR, GUJARAT	DATTA & DATTA	NBCC		22.09	9/Apr/10	30/Sep/12
----	---	---------------	------	--	-------	----------	-----------

HARYANA

(A) MEDICAL EDUCATION

19	MEDICAL COLLEGE AT FARIDABAD, HARYANA	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	572.62	1/Feb/10	30/Jun/13
----	---------------------------------------	-------------------	-------	-------------------------------	--------	----------	-----------

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

HIMACHAL PRADESH

(A) MEDICAL EDUCATION

20	CONSTRUCTION OF MEDICAL COLLEGE, MANDI, H.P.	DDF	NBCC	SMEC	774.52	24/Jul/09	30/Jun/13
----	--	-----	------	------	--------	-----------	-----------

JHARKHAND

(B) HOSPITAL

21	MODERNIZATION/UPGRADATION OF ESI HOSPITAL, ADITYAPUR	NBCC	NBCC	LOUIS BERGER GROUP	9.67	25/Jun/09	30/Jun/12
----	--	------	------	--------------------	------	-----------	-----------

KARNATAKA

(A) MEDICAL EDUCATION

22	CONSTRUCTION OF MEDICAL COLLEGE, DENTAL COLLEGE AND NURSING COLLEGE AT GULBARGA, KARNATAKA	SKYLINE ARCHITECT PVT. LTD.	HSCL	LOUIS BERGER GROUP	850.26	12/Aug/10	30/Jun/13
23	ESIC PARA MEDICAL AND ALLIED HEALTH SCIENCE CENTRE AT GULBARGA	SKYLINE ARCHITECT PVT. LTD.	HSCL		333.89	1/Oct/11	30/Jun/13
24(a)	MEDICAL COLLEGE/PGI AT RAJAJI NAGAR, BANGALURU	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	307.25	1/Jan/11	30/Jun/13
24(b)	UPGRADATION/FACE LIFTING OF ESI MODEL HOSPITAL, RAJAJI NAGAR, BANGALURU	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	285.39	30/Sep/08	31/Dec/12
24(c)	NURSING COLLEGE & HOSTEL & 1000 SEATER AUDITORIUM AT INDIRA NAGAR	DESIGN ASSOCIATES	HSCL	DORSCH Consult (India)	72.28	22/Feb/11	31/Mar/13

664.92

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

(B) HOSPITAL

25	CONSTRUCTION OF ESI HOSPITAL, PEENYA, KARNATAKA	DESIGN ASSOCIATES	UPRNN	MEINHARDT SINGAPORE PTE. LTD.	113.67	1/Jun/09	10/Feb/12
26	RENOVATION /FACELIFTING OF EXISTING ESI HOSPITAL HUBLI, KARNATAKA	SKYLINE ARCHITECT PVT. LTD.	HSCL	LOUIS BERGER GROUP	25.06	21/Feb/11	30/Sep/12
27	RENOVATION/FACELIFTING OF ESI HOSPITAL MAYSORE	SKYLINE ARCHITECT PVT. LTD.	HSCL	LOUIS BERGER GROUP	25.05	21/Feb/11	30/Sep/12
28	RENOVATION /FACELIFTING OF EXISTING ESI HOSPITAL DEVENGIRI, KARNATAKA	SKYLINE ARCHITECT PVT. LTD.	HSCL	LOUIS BERGER GROUP	24.93	21/Feb/11	30/Sep/12

(D) OTHERS

29	FACELIFTING OF RO, BANGALURU	DESIGN ASSOCIATES	UPRNN	LOUIS BERGER GROUP	20.27	1/Jul/10	31/Jul/12
----	------------------------------	-------------------	-------	--------------------	-------	----------	-----------

KERALA

(A) MEDICAL EDUCATION

30	MEDICAL COLLEGE, PERIPELLE, KOLLAM, KERALA.	HLL	HLL	DORSCH Consult (India)	480.79	25/Mar/10	30/Jun/13
----	---	-----	-----	------------------------	--------	-----------	-----------

(C) DISPENSARY

31	3 DOCTOR DISPENSARY AT PORUVAZHY, KERALA	ARCHITECT STUDIO	HLL		3.49	17/Feb/10	30/Jun/12
32	3 DOCTOR DISPENSARY AT PERINAD	ARCHITECT STUDIO	HLL		3.48	20/Oct/10	30/Jun/12
33	5 DOCTOR DISPENSARY AT KOLLAM, KERALA	ARCHITECT STUDIO	HLL		3.27	20/Oct/10	30/Jun/12

SI.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

(D) OTHERS

34	CONSTRUCTION OF SRO AT ERNAKULLAM	ARCHITECT STUDIO	HLL		6.40	20/Oct/10	30/Jun/12
35	SRO AT KOLLAM, KERALA	ARCHITECT STUDIO	HLL	DORSCH Consult (India)	5.84	7/May/10	30/Sep/12
36	CONSTRUCTION OF DIMS TRIVANDRUM, KERALA	ARCHITECT STUDIO	HLL	DORSCH Consult (India)	12.43	25/Jun/10	31/Jul/12

MAHARASHTRA

(A) MEDICAL EDUCATION

37(a)	PGIMSR AT MGM HOSPITAL, PAREL, MUMBAI	DESIGN ASSOCIATES	NBCC	LOUIS BERGER GROUP	197.53	13/Mar/09	31/Dec/13
37(b)	CONSTRUCTION OF PG HOSTEL CUM NURSING HOSTEL AT MGM HOSPITAL, PAREL	DESIGN ASSOCIATES	NBCC	LOUIS BERGER GROUP	92.76	1/Apr/11	31/Dec/13
37(c)	PROVISION OF PARA MEDICALS, FURNITURE ETC. AT MGM HOSPITAL, PAREL, MUMBAI	DESIGN ASSOCIATES	NBCC	LOUIS BERGER GROUP	56.19	1/Apr/11	31/Dec/13
37(d)	RENOVATION OF MGM STAFF HOUSING, PAREL, MUMBAI	DESIGN ASSOCIATES	NBCC	LOUIS BERGER GROUP	18.05	1/Sep/09	30/Jun/13
					364.53		
38	FACE LIFTING/EXPANSION OF ESI HOSPITAL AND CONSTRUCTION OF DENTAL COLLEGE AT VASHI, MUMBAI	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	180.11	23/Mar/10	30/Jun/13

SI.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8
39(a)	PGIMSR AT ESIC HOSPITAL, ANDHERI, MUMBAI	DESIGN ASSOCIATES	NBCC	DORSCH Consult (India)	152.35	13/Mar/09	31/Aug/13
39(b)	CONSTRUCTION OF PG HOSTEL CUM STAFF HOUSING AT ESI HOSPITAL, ANDHERI	DESIGN ASSOCIATES	NBCC	DORSCH Consult (India)	52.29	5/Apr/11	31/Aug/13
39(c)	PROVISION OF PARA MEDICALS, FURNITURE ETC. AT ESI HOSPITAL, ANDHERI, MUMBAI	DESIGN ASSOCIATES	NBCC	DORSCH Consult (India)	52.14	5/Apr/11	31/Aug/13
39(d)	ESI HOSPITAL, ANDHERI, STAFF HOUSING	DESIGN ASSOCIATES	NBCC	DORSCH Consult (India)	4.06	15/Oct/09	30/Jun/13
					260.84		

(B) HOSPITAL

40	ESI HOSPITAL, KANDIVALI, MUMBAI	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	181.71	1/Feb/10	31/Dec/12
----	---------------------------------	-------------------	-------	------------------------	--------	----------	-----------

(C) DISPENSARY

41	DISPENSARY AND BRANCH OFFICE AT CHINCHWAD, PUNE	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	13.56	1/Jun/09	30/Jun/12
42	BRANCH OFFICE & DISPENSARY, WALUJ, AURANGABAD, MAHARASHTRA	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	5.91	1/May/09	30/Jun/12

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

(D) OTHERS

43	RO COLABA	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	12.86	28/Feb/11	31/Dec/12
44	RENOVATION OF SRO CHIKHALTHANA, AURANGABAD	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	20.32	10/May/09	30/Jun/12
45	SRO THANE, MUMBAI	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	12.47	30/Sep/09	30/Sep/12
46	FACELINGTING/UPGRADATION OF EXISTING RESIDENTIAL QUARTERS AT ESIC SRO NAGPUR	DESIGN ASSOCIATES	UPRNN	DORSCH Consult (India)	3.78	1/Jul/11	30/Sep/12

ODISHA

(B) HOSPITAL

47	RENOVATION/FACELIFTING OF ESI HOSPITAL, BHUBANESWAR	STHAPATI ASSOCIATES	UPPCL	LOUIS BERGER GROUP	67.72	8/Aug/09	31/Mar/13
----	---	---------------------	-------	--------------------	-------	----------	-----------

(C) DISPENSARY

48	CONSTRUCTION OF ESIC DISPENSARY, BRANCH OFFICE & STAFF QUARTERS AT JHARSUGUDA, ORISSA	UPPCL	UPPCL		12.40	28/Jan/11	30/Jun/12
49	CONSTRUCTION OF 2 Dr DISP. BRANCH OFFICE AND STAFF QUARTERS AT JAGATPUR	UPPCL	UPPCL		7.19	10/Jan/12	31/Dec/12

(D) OTHERS

50	RENOVATION OF REGIONAL OFFICE, BHUBANESWAR	STHAPATI ASSOCIATES	UPPCL	LOUIS BERGER GROUP	9.73	27/Aug/09	31/May/12
----	--	---------------------	-------	--------------------	------	-----------	-----------

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

PUNJAB

(D) OTHERS

51	MODERNIZATION/UPGRADATION OF RO, CHANDIGARH	DDF	UPRNN		13.18	19/Oct/10	30/Sep/12
----	---	-----	-------	--	-------	-----------	-----------

RAJASTHAN

(A) MEDICAL EDUCATION

52	CONSTRUCTION OF ESIC MEDICAL COLLEGE AT ALWAR	SKYLINE ARCHITECT PVT. LTD.	UPRNN		640.24	1/Oct/11	30/Apr/14
----	---	-----------------------------	-------	--	--------	----------	-----------

(B) HOSPITAL

53	CONSTRUCTION OF ESI MODEL HOSPITAL, JAIPUR	NBCC	NBCC	LOUIS BERGER GROUP	175.43	16/Apr/09	31/Mar/13
----	--	------	------	--------------------	--------	-----------	-----------

(D) OTHERS

54	FACELIFTING OF RO, JAIPUR.	DATTA & DATTA	NBCC		16.29	10/Jun/10	31/Dec/12
----	----------------------------	---------------	------	--	-------	-----------	-----------

TAMILNADU

(A) MEDICAL EDUCATION

55(a)	MEDICAL COLLEGE AT K.K.NAGAR, CHENNAI	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	438.13	1/Aug/10	30/Jun/13
55(b)	RENOVATION OF ESI HOSPITAL AT K.K. NAGAR REQUIRED FOR MCI INSPECTION FOR PG INSTITUTE CUM MEDICAL COLLEGE AT K.K. NAGAR	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	11.57	20/Sep/09	COMPLETED
55(c)	RENOVATION OF CONFERENCE HALL FOR ESI HOSPITAL K.K.NAGAR	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	0.72	20/Sep/09	COMPLETED
					450.42		

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8
56	CONSTRUCTION OF MEDICAL COLLEGE AT COIMBATORE	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	522.50	3/Oct/09	31/Dec/12
57(a)	PG INSTITUTE AT AYANAVARAM, CHENNAI	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	301.06	1/Sep/11	31/Aug/13
57(b)	RENOVATION OF ESI HOSPITAL REQUIRED FOR MCI INSPECTION FOR CONSTRUCTION OF PG INSTITUTE AYANAVARAM, CHENNAI	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	9.76	5/Jun/09	COMPLETED
					310.82		

(B) HOSPITAL

58	CONSTRUCTION OF ESI HOSPITAL & SRO TIRUNELVELI	MUKESH & ASSOCIATES	NBCC	DORSCH Consult (India)	53.64	27/Oct/09	31/Dec/12
----	--	---------------------	------	------------------------	-------	-----------	-----------

(D) OTHERS

59	FACELIFTING/RENOVATION OF RO CHENNAI	ARCHITECT STUDIO	NBCC	DORSCH Consult (India)	29.91	26/Mar/09	31/Jul/12
60	RENOVATION OF RO PUDUCHERRY	MUKESH & ASSOCIATES	NBCC	MEINHARDT SINGAPORE PTE. LTD.	6.58	25/Oct/10	30/Jun/12

UTTAR PRADESH

(A) MEDICAL EDUCATION

61	CONSTRUCTION OF ESIC DENTAL COLLEGE AND RENOVATION OF ESIC HOSPITAL AT PANDU NAGAR, KANPUR	STHAPATI ASSOCIATES	NBCC	SMEC	254.80	1/Dec/09	31/Dec/13
----	--	---------------------	------	------	--------	----------	-----------

Sl.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8

(B) HOSPITAL

62	CONSTRUCTION OF 100 BEDDED TRAUMA CENTRE AND RENOVATION OF EXISTING ESI HOSPITAL, SAROJINI NAGAR, LUCKNOW	STHAPATI ASSOCIATES	NBCC	SMEC	109.40	18/Jul/09	30/Sep/12
63	CONSTRUCTION OF STAFF QUARTERS AT ESI HOSPITAL CAMPUS, SECTOR - 24, NOIDA/FACELIFTING OF INTERIOR EXISTING HOSPITAL BLOCK	DESIGN ASSOCIATES	UPPCL	LOUIS BERGER GROUP	134.22	20/Jan/10	31/Dec/12

(D) OTHERS

64	CONSTRUCTION OF NTA AT VVG NLI AT NOIDA	DESIGN ASSOCIATES	NBCC		82.60		
----	---	-------------------	------	--	-------	--	--

WEST BENGAL

(A) MEDICAL EDUCATION

65(a)	PG INSTITUTE CUM MEDICAL COLLEGE AT JOKA, KOLKATA	ENARCH CONSULTANT	EPI	LOUIS BERGER GROUP	529.94	26/Jun/10	30/Jun/13
65(b)	RENOVATION OF ESI HOSPITAL, JOKA REQUIRED FOR MCI INSPECTION.	ENARCH CONSULTANT	EPI	LOUIS BERGER GROUP	5.53	18/Nov/09	30/Sep/12

535.47

SI.No	Name of the Project	Architect Consultant	Construction Agency	Quality Auditor	Project Outlay (In crores)	Date of Commencement	Expected Completion by
1	2	3	4	5	6	7	8
66(a)	CONSTRUCTION OF ESI HOSPITAL & PG COLLEGE AT MANIKTALA, KOLKATA	ENARCH CONSULTANT	EPI	LOUIS BERGER GROUP	99.96	1/Sep/09	31/Oct/12
66(b)	RENOVATION OF EXISTING ESI HOSPITAL AT MANIKTALA, KOLKATA	ENARCH CONSULTANT	EPI	LOUIS BERGER GROUP	2.48	23/Jun/09	Completed
					102.44		

(C) DISPENSARY

67	CONSTRUCTION OF DISPENSARY & BO AT MATIGARA, SILIGURI	EPI	EPI		3.84	27/Jan/11	31/Jul/12
----	---	-----	-----	--	------	-----------	-----------

(D) OTHERS

68	CONSTRUCTION OF REGIONAL OFFICE BUILDING FOR ESIC / ESI MB AT SALT LAKE, KOLKATA	EPI	EPI	LOUIS BERGER GROUP	68.85	1/Jun/09	31/Jul/12
69	INTERNAL RENOVATION, REPAIRING AND PAINTING 'A','B','C','D' & 'N' TYPE STAFF QUARTERS AT GB BLOCK, SALT LAKE, KOLKATA	ENARCH CONSULTANT	EPI	LOUIS BERGER GROUP	13.54	30/Jul/09	30/Jun/12